



Status of Toronto Physics Parallel Computing Centre

Pekka K. Sinervo

Department of Physics

University of Toronto

1 October 2002

1 General Status

2 System Configuration

3 Network


4 Next Steps

General Status of TPPCC

- **Have completed design phase**
 - **Ordered hardware**
 - ✦ 224 dual Xeon processors
 - 2.4 GHz
 - 2 GB memory
 - 36 GB IDE disk
 - GigE interface
 - ✦ 14 dual Xeon fileservers
 - 2.2 GHz
 - 4 GB memory
 - Dual GigE interfaces
 - 2 EXP300 disk “drawers”
 - 14 73-GB SCSI disks
 - Total of 1 TB disk each
 - ✦ 2 master nodes
 - 2.2 GHz
 - 2 GB memory
 - ✦ Firewall machine
 - IBM X245
 - Dual GigE interface
 - Gigabit fibre interface

Schematic Description

- **System will comprise 14 racks**
 - Most of it already delivered to CNS machine room



15 Sep 02

Physics Parallel Computing Cluster
at the University of Toronto

MP 341

Preparations

- **Room preparations critical path**
 - **System generates about 100 kW**
 - ✦ Need 24 tons air conditioning
 - ✦ This is significant problem
 - **Power installation is complex**
 - ✦ Fileservers and master nodes on UPS system
 - **Allow system to power down**
 - ✦ Compute nodes are not protected
 - **Live with possible damage to compute nodes**
- **Room will be monitored**
 - **Heat sensor tied to CNS machine room**
 - **System itself will trip if over-temperature condition detected**
- **May take 6 weeks to complete**

Network Status

- **Have direct ONET connection**
 - **Gigabit fibre connection**
 - ✦ 10Base1000
 - ✦ Connected temporarily to Piranha
 - ✦ Will have direct connection to firewall machine
 - **University picking up cost for now**
- **Have tested transfer rates**
 - **Single ftp session: 3.5 MB/s from fcdfsi2 to piranha**
 - **Increases to 8.5 MB/s with 3-4 ftp sessions**
 - **Installing network monitoring software**
 - **Looking at testing other protocols**
 - ✦ bbftp
 - ✦ Tsunami
 - ✦ GRIDftp

Next Steps

- **Acceptance criteria drafted**
 - IBM will deliver final version this Wednesday
- **Have to evaluate batch system**
 - Natural candidate is FNSBG
- **Install system in MP 341 once room is ready**
 - Currently, looks like it will be latter part of November!
 - Looking at temporary installation of parts of system in CNS machine room